

2,952.00 2 Report #: 1 Daily Job Category ORIG DRILLING Days From Spud (days) -1 Operations Summary Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (U Rig started Rigging dov Accepted rig on day wo	Proper 9276 AREA) TD Date 1/12/2015 riginal KB Elevation ,978.00 Operation: 12 Days on Location (da	(ft) PBTD (All Origina 1/11/2014 13 (ys) End Dep 0.0	Drilling Rig R 1/16/2015 I) (ftKB) al - 19,340.0	Release Date F	al Location '717' FEL, SE Frac Date 1/29/2016 Total Depth (All) (Original - 19,4	T C: 35, BLK:	7, TWP: , SVY: Univers On Production Date Total Depth	ANDREWS ity Lands Initial Potential Date n All (TVD) (ftKB) - 8,939.7		
42-003-46352-0000 Field Name SPRABERRY (TREND Spud Date 12/12/2014 Ground Elevation (ft) 2,952.00 Z Report #: 1 Daily Job Category ORIG DRILLING Days From Spud (days) -1 Operations Summary Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (U Rig started Rigging do) Accepted rig on day wo	9276 O AREA) TD Date 1/12/2015 riginal KB Elevation ,978.00 Operation: 12 Days on Location (da list; Rig down	(ft) PBTD (All Origina (1/11/2014 13 (9.0)) End Dep (9.0)	Drilling Rig R 1/16/2015 1) (ftKB) 1-19,340.0 3:00 - 12/12/20	Surface Lega 300' FSL/ Release Date F	al Location '717' FEL, SE Frac Date 1/29/2016 Total Depth (All) (Original - 19,4	T C: 35, BLK:	7, TWP: , SVY: Univers On Production Date	ANDREWS ity Lands Initial Potential Date a All (TVD) (ftKB) - 8,939.7		
SPRABERRY (TREND Spud Date 12/12/2014 Ground Elevation (ft) 2,952.00 Report #: 1 Daily Job Category ORIG DRILLING Days From Spud (days) -1 Operations Summary Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (U Rig started Rigging do) Accepted rig on day wo	TD Date 1/12/2015 riginal KB Elevation ,978.00 Operation: 12 Days on Location (da list; Rig down	(ft) PBTD (All Origina 2/11/2014 13 ys) End Dep 0.0	1/16/2015 I) (ftKB) al - 19,340.0 3:00 - 12/12/20	300' FSL/ Release Date	7717' FEL, SE Frac Date 1/29/2016 Total Depth (All) (Original - 19,4	ftKB)	On Production Date Total Depti	Initial Potential Date All (TVD) (ftKB) - 8,939.7		
12/12/2014 Ground Elevation (ft) 2,952.00 2 Report #: 1 Daily Job Category ORIG DRILLING Days From Spud (days) 1 Operations Summary Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (U Rig started Rigging do) Accepted rig on day wo	1/12/2015 riginal KB Elevation ,978.00 Operation: 12 Days on Location (da list; Rig down	(ft) PBTD (All Origina 2/11/2014 13 ys) End Dep 0.0	1/16/2015 I) (ftKB) al - 19,340.0 3:00 - 12/12/20	014 06:00 Primary Job Type ODR	1/29/2016 Total Depth (All) (Original - 19,4		Total Depth	n All (TVD) (ftKB) - 8,939.7		
2,952.00 2 Report #: 1 Daily Job Category ORIG DRILLING Days From Spud (days) -1 Operations Summary Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (U Rig started Rigging dov Accepted rig on day wo	,978.00 Operation: 12 Days on Location (da	Origina 2/11/2014 13 yys) End Dep 0.0	al - 19,340.0 3:00 - 12/12/20	Primary Job Type ODR	Original - 19,4			- 8,939.7		
Job Category ORIG DRILLING Days From Spud (days) -1 Operations Summary Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (U Rig started Rigging dov Accepted rig on day wo	Days on Location (da	ys) End Dep		Primary Job Type ODR				AFF Number		
ORIG DRILLING Days From Spud (days) -1 Operations Summary Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (L Rig started Rigging dov Accepted rig on day wo	list; Rig down	0.0	oth (ftKB)	ODR				AFF Number		
Operations Summary Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (URig started Rigging down) Accepted rig on day wo	list; Rig down	0.0	oth (ftKB)	End Depth (TVD) (ftKB)		033402				
Check Pre Skid check & Flowline Remarks Rig (H&P 637), Well (U Rig started Rigging down Accepted rig on day wo		& prepare to			Dens Last Mu 8.40	ud (lb/gal)	Rig			
Rig (H&P 637), Well (URig started Rigging down Accepted rig on day wo	laireasite 7 40 /	a proparo te	Check Pre Skid check list; Rig down & prepare to skid; Skid f/ University 7-43 21H to University 7-43 22H; Rigging up & preparing to spud; Install conductor							
Spud In @ hrs 12/12/2 Intermediate TD Released Rig	vn & préparing t ork: hrs 12/12/20	to skid @ 13	3:00 12/11/14							
RIG NPT: 0 hours for Completion Percentage Completion Percentage	· e: 0% Surface h	ole drilled	r the month of	December 2014						
Water Meter @ 6,469		•								
,										
Note: Notified Texas R Operator: Angela, Op		th intent to	spud well and r	un and cement 13	3/8" casing.					
Operator: Angela, Op	erator # 6									
No oscidonto locidonte		! ! 4 0 4!	_							
No accidents, Incidents	s or spills report	ed last 24nrs	5.							
Survey @ 0.0 MD										
Time Log Summary	I Du	. 1				1				
Start Date E	nd Date (hr)		tivity	Activity Detail	Operation		Com			
12/11/2014 12/11 13:00 19:00		6 PLAN	MO	В	MIRU	loose; Clea Remove Fl	an skid rails, Knock pins	d check list; Knock std pipe out of BOPE traveler, rig 22'; Rig over University 7-		
12/11/2014 12/12 19:00 01:30		5 PLAN	MO	В	MIRU	safety cabl line extenti	ons	low line stands, Install flow		
12/12/2014 12/12 01:30 06:00		5 PLAN	EQI	JIP	WLHEAD	Install Con turnbuckles	ductor; Connect flow lines	e to conductor; Install		



Well Name: UNIVERSITY 7-43 22H

Report #: 2 Daily Op	eration: 12/12/2	014 06:00 - 12/13/20	14 06:00			
Job Category			Primary Job Type			AFE Number
ORIG DRILLING			ODR			033402
Days From Spud (days) Days	s on Location (days)	End Depth (ftKB)	End Depth (TVD) (ftKB)	Dens Last Mud (lb/gal)	Rig	
0 2		1,600.0	1,599.8	8.30	H & P, 637	

Operations Summary

Prepare to Spud; Prespud inspection; Spudded @ 18:30 hrs 12/12/2014. Drld surf 132' to 1600' (1468' @ 128 fph); 85% complete. RR to spud 29.5 hrs (1.2 days).

Remarks

Rig (H&P 637), Well (University 7-43 # 22H)

Rig started Rigging down & preparing to skid @ 13:00 12/11/14

Accepted rig on day work: 01:30 hrs 12/12/2014

Spud In @ 18:30 hrs 12/12/2014

Intermediate TD: Released Rig

RIG NPT: 0 hours for previous 24 hrs., 0 hours for the month of December 2014

Completion Percentage: 85% Surface hole drilled Completion Percentage: 0 % Intermediate drilled,

Water Meter @ 7,095 bbls Used 626 bbls Total used: 1251 bbls

Note: Notified Texas RRC 12/11/14 with intent to spud well and run and cement 13 3/8" casing.

Operator: Angela, Operator # 6

No accidents, Incidents or spills reported last 24hrs.

Survey @ 1329` MD_1.08 INC_163.48 AZM_1328' TVD_DLS: 0.24_7' F/Center_75' F/21H

Time Log Summary								
Start Date	End Date	Dur (hr)	Activity	Activity Detail	Operation	Com		
12/12/2014 06:00	12/12/2014 14:00	8	MOBILIZATION	MIRU	MIRU	Finish R/U flowline, center over hole & tie down conductor, R/U fill up line, put mouse hole, hook up cellar jet hoses, cellar covers around conductors. test mud lines, R/U elevators on & Pre Sud Inspection check list,		
12/12/2014 14:00	12/12/2014 18:30	4.5	PLAN	EQUIP	ВНА	PJSA/ Layout direction BHA & P/U 17 1/2" Ulterra bit. Scrib mtr. instal MWD, Tool, M/U bit. & P/ U D.C. tag bottom @ 120'.; Test MWD		
12/12/2014 18:30	12/13/2014 06:00	11.5	SURF-DRILL	DRILL SURFACE	DRL	Rotate from 120' to 1600' (1468' @ 128 fph) WOB 20k, 70 rpm, SPP 2200, motor diff 588, 800 GPM, torque 18 k		

Page 2/92 Report Printed: 2/18/2016



Well Name: UNIVERSITY 7-43 22H

Report #: 3 Daily	/ Operation: 12/13/2	014 06:00 - 12/14/20	14 06:00			
Job Category			Primary Job Type			AFE Number
ORIG DRILLING			ODR			033402
Days From Spud (days)	Days on Location (days)	End Depth (ftKB)	End Depth (TVD) (ftKB)	Dens Last Mud (lb/gal)	Rig	
1	3	1,859.0	1,858.5	8.60	H & P, 637	
Operations Summary						

Drld. Surface f/1600' to 1859' T.D. @ 09:00 12-13-14, TOOH SLM (No Corrections) L/D Direct. BHA & BIT, Clean floor, install bails ext. & C/O elevators.

S/M, R/U csg running equip & Run 45 jts. of 13 3/8" 54.5 J-55 Butt. csg to 1,859'; CBU; S/M, R/U Basic Cmt. Tools

Surface Float shoe @ 1,857.5'
Float collar @ 1,817.9'

Remarks

Rig (H&P 637), Well (University 7-43 # 22H)

Rig started Rigging down & preparing to skid @ 13:00 12/11/14

Accepted rig on day work: 13:00 hrs 12/12/2014

Spud In @ 18:30 hrs 12/12/2014 Surface TD: 1,859' @ 09:00 12/13/2014

Intermediate TD: Released Rig

RIG NPT: 0 hours for previous 24 hrs., 0 hours for the month of December 2014

Completion Percentage: 100% Surface hole drilled Completion Percentage: 0 % Intermediate drilled,

Water Meter @ 7,710 bbls Used 615 bbls Total used: 1866 bbls

Note: Notified Texas RRC 12/11/14 with intent to spud well and run and cement 13 3/8" casing.

Operator: Angela, Operator # 6

Notified Texas RRC 12/13/2014 @08:46 hrs to Run 13 3/8" csg to 1,859' & cement

Spoke to Linda, Operator #8

No accidents, Incidents or spills reported last 24hrs

Float shoe @ 1,857.5' collar @ 1,817.9'

Float

Surface

Time Log Sun	Time Log Summary							
Start Date	End Date	Dur (hr)	Activity	Activity Detail	Operation	Com		
12/13/2014 06:00	12/13/2014 09:00	3	SURF-DRILL	DRILL SURFACE	DRL	Rotate from 1600' to 1859' (259' @ 8 fph). WOB 35 k, 70 rpm, SPP 2300, motor diff 650, 800 GPM, torque 18k. (T.D. Surface @ 09:00 12-13-14)		
12/13/2014 09:00	12/13/2014 11:00	2	SURF-CIRC	CIRCULATE	CIRC	Pump 2- 50 bbl hi vis sweep; Circulate to surface		
12/13/2014 11:00	12/13/2014 14:00	3	SURF-TRIP	ТООН	TRIP	TOOH (Slick off bottom) f/1859' to 108' (SLM) No Correction / Hole taking correct fill		
12/13/2014 14:00	12/13/2014 16:00	2	PLAN	EQUIP	ВНА	PJSA - Break bit & L/D directional BHA, clean floor & install bail ext.		
12/13/2014 16:00	12/13/2014 17:30	1.5	PLAN	DRLG	CSG	PTJSA / R/U Pipe Pros.Csg. tools / PTJSA on run ning 13 3/8" csg.		
12/13/2014 17:30	12/13/2014 18:00	0.5	PLAN	DRLG	CSG	Make up 13 3/8 Gemco PDC drillable float shoe; 1 jt 13 3/8" J-55 54.5 ppf BTC;		
12/13/2014 18:00	12/13/2014 18:30	0.5	PLAN	PERS	SFTY	HJSM with Morning tour crew, Pipe Pro casing crew & PNR		
12/13/2014 18:30	12/13/2014 23:30	5	PLAN	DRLG	CSG	Make up 13 /8" PDC drillable float collar onto shoe track that day crew had made up;followed by 1 jt of 13 3/8" J-55 54.5 BTC csg; Test float equip; Continue M/U 13 3/8" J-55 54.5 BTC csg f/ 0 to1,601';		
12/13/2014 23:30	12/14/2014 01:30	2	SURF-CIRC	CIRCULATE	CIRC	HJSM on Hoisting personal; Make up Swedge in casing & begin washing csg down f/ 1,601' to 1,639' GPM: 290		
12/14/2014 01:30	12/14/2014 03:30	2	PLAN	DRLG	CSG	Run 13 3/8"J-55 54.5 BTC f/ 1,639' to 1,819'; Washed f/ Tagged bttm;Total of 45 jts of 13 3/8" J-55		
12/14/2014 03:30	12/14/2014 04:30	1	SURF-CIRC	CIRCULATE	CIRC	Circulate Bttms up while Rigging down csg crew equip		
12/14/2014 04:30	12/14/2014 06:00	1.5	SURF-CMT	CEMENT SURFACE CASING	CMT	HJSM w/ Basic Cementer, H&P rig crew & PNR; Disconnect Mud pump, Install Cementing head; Connect lines to Pump truck & prepare to cement		

Page 3/92 Report Printed: 2/18/2016



Well Name: UNIVERSITY 7-43 22H

AFE Number	r
033402	
Dens Last Mud (lb/gal) Rig	
8.70 H & P, 637	
) Dens Last Mud (lb/gal) Rig

Cemented 13 3/8" Surface csg; (Full Returns & 41 bbls of Cement to Surface) WOC; N/D conductor; Weld on wellhead; N/U BOPE; Test BOPE

Surface Cmt.- Testl lines to 2500 psi, Pump 20 bbls of fresh water spacer, Lead Cmt. 730 sx (12.80 ppg. 1.93 yield) / Tail Cmt. 350 sx.(13.60 ppg.- 1.71 yield) / Drop plug - Displace 281bbls of fresh water, land plug, pressure up 500 psi over, hold 5 min., check float / FULL CIRC. through out job, circulated 41 bbls./119 sks to surface. Tail Cement to 1350' (620 lift psi - 1117 Final psi & 1 bbl back)

Float shoe @ 1,857' Float collar @ 1,818'

Remarks

Rig (H&P 637), Well (University 7-43 # 22H)

Rig started Rigging down & preparing to skid @ 13:00 12/11/14

Accepted rig on day work: 13:00 hrs 12/12/2014

Spud In @ 18:30 hrs 12/12/2014

Surface TD: 1,859' @ 09:00 12/13/2014

Intermediate TD: Released Rig

RIG NPT: 0 hours for previous 24 hrs., 0 hours for the month of December 2014

Completion Percentage: 100% Surface hole drilled Completion Percentage: 0 % Intermediate drilled,

Water Meter @ 8,319 bbls Used 609 bbls Total used: 2475 bbls

Note: Notified Texas RRC 12/11/14 with intent to spud well and run and cement 13 3/8" casing.

Operator: Angela, Operator # 6

Notified Texas RRC 12/13/2014 @08:46 hrs to Run 13 3/8" csg to 1,859' & cement

Spoke to Linda, Operator # 8

No accidents, Incidents or spills reported last 24hrs

Float shoe @ 1,857' Float collar @ 1,818'

Full Returns during Surface Cement job / Lead Cement to Surface

41 bbls of Cement to Surface -Tail Cement to 1,350'

41 bits of Centeric to Currace - Fair Centeric to 1,550							
Time Log Sum	mary						
Start Date	End Date	Dur (hr)	Activity	Activity Detail	Operation	Com	
12/14/2014 06:00	12/14/2014 08:30	2.5	SURF-CMT	CEMENT SURFACE CASING	СМТ	Surface Cmt Testl lines to 2500 psi, Pump 20 bbls of fresh water spacer, Lead Cmt. 730 sx (12.80 ppg. 1.93 yield) / Tail Cmt. 350 sx.(13.60 ppg 1.71 yield) / Drop plug - Displace 281bbls of fresh water, land plug, pressure up 500 psi over, hold 5 min., check float / FULL CIRC. through out job, circulated 41 bbls./119 sks to surface. Tail Cement to 1350' (620 lift psi - 1117 Final psi & 1 bbl back)	
12/14/2014 08:30	12/14/2014 09:30	1	PLAN	DRLG	CMTPRI	Safety Meeting W/ Basic Cementers, Rig down Cement Head & all Basic Cmt. Tools	
12/14/2014 09:30	12/14/2014 11:30	2	PLAN	EQUIP	BOPS	PJSM - N/D Flow line Conductor, Turn buckles on conductor	
12/14/2014 11:30	12/14/2014 15:30	4	PLAN	EQUIP	WLHEAD	P/U conductor, Rough cut 13 3/8" Surface casing; L/D cut off 13 3/8" csg & Conductor; Final cut on 13 3/8" csg; Install well head; & weld same; Test well head to 500 psi	
12/14/2014 15:30	12/14/2014 16:30	1	PLAN	EQUIP	WLHEAD	Remove Casing elevators, Extension bailes, & Casing bowl	
12/14/2014 16:30	12/15/2014 03:00	10.5	PLAN	EQUIP	BOPS	HJSM w/ H&P rig crew, Mid Central N/U crew & PNR: Nipple up BOPE, Rotaing Head, Orbit valve; All Related Equip.	
12/15/2014 03:00	12/15/2014 06:00	3	PLAN	EQUIP	BOPS	HJSM; w/ H&P rig crew, Mid Central Testing & PNR; Test BOPE 250 psi Low on all test; 1500 psi High on Annular, 2500 psi High on all other Test; Test Casing 500 psi High on casing for 30 min, 250 psi low for 5 mins/ Prep- to test Rams	